

RESOURCE ACCESS CENTER DEVELOPMENT (RECALIBRATED) KEY DATES

Updated: 01/08/2009

	DATE
DDA & IGA Approvals	01/28/2009
Site Remediation	04/21/2008 – 06/12/2009
NEPA Environmental Review	01/12/2009 – 07/10/2009
Schematic Design	08/14/2008 – 02/13/2009
Design Development	01/26/2009 – 05/08/2009
Submit Type III Design Review Application	03/09/2009
Submit LIHTC Application	03/09/2009
Construction Documents	04/20/2009 – 10/02/2009
Permitting	06/22/2009 – 10/11/2009
Demolition & Mass Grading	09/21/2009 – 10/09/2009
Financial Closing	10/23/2009
Construction	10/26/2009 – 04/22/2011
RAC & Shelter Substantial Completion	03/25/2011
Housing Substantial Completion	04/22/2011